
Outline of Decommissioning, Contaminated Water and Treated Water Management Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water Management

Main decommissioning work and steps Fuel removal from the spent fuel pool was completed in December 2014 at Unit 4 and on February 28, 2021 at Unit 3. Work continues sequentially toward the start of fuel removal from Units 1 and 2 and debris (Note 1) retrieval from Units 1-3. (Note 1) Fuel assemblies having melted through in the accident. <Milestones in the Mid-and-Long-Term Roadmap> Units 1-Completion of fuel removal Within 2031 Unit 1 Start of fuel removal FY2027 - FY2028 Units 3 and 4 Unit 2 Start of fuel removal FY2024 - FY2026 Units 1 and 2 ∇ Set in "The Inter-Ministerial Council for Contaminated Water, Treated Water and Storage **Fuel Removal** stallation of fuel-remova Decommissioning issues" held on April 13 First unit Start of fuel debris retrieval **Fuel removal** from SFP /Transportation Unit 2 Within 2021 * Due to the spread of COVID-19, w have revised the plan to start from Unit 2 Units 1 and 3 the second half of fiscal 2023 to improve safety and reliability. ∇ ∇ **Fuel Debris** Fuel debris Understanding the situation inside the Storage Retrieval PCV /Consideration of retrieval methods, etc /Transportation Dismantling Design and manufacturing Scenario development & Subcommittee on Government Dismantling Handling of ALPS technology consideration of devices /equipment Facilities treated Water

Measures for treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced and objectivity and transparency ensured by engaging with third-party experts and having safety checked by the IAEA. Moreover, accurate information will be disseminated with full transparency on an ongoing basis.



Contaminated water management - triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies (1) "Remove" the source of water contamination (2) "Redirect" fresh water from contaminated areas 3 "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal equipment) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs facing onsite, etc. Through these measures, the generation of contaminated water was reduced from approx. 540 m³/day (in May 2014) to approx. 130 m³/day (in FY2021).
- Measures continue to further suppress the generation of contaminated water to 100 m³/day or less within 2025.

(2) Efforts to complete stagnant water treatment

- To reduce the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building.
- While conducting the dust impact assessment, measures to reduce the stagnant water level were implemented. In March 2023, the target water level in each building was achieved. For the Units 1-3 Reactor Buildings, "reducing stagnant water in the Reactor Buildings to about half the amount at the end of 2020 during the period FY2022-2024" was achieved.
- For zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

 Various measures are underway to prepare for tsunamis. For heavy rain, sandbags are being installed to suppress direct inflow into buildings while work to close openings in buildings and install sea walls to enhance drainage channels and other measures is being implemented as planned.



Progress Status and Future Challenges of the Mid-and-Long-Term Roadmap toward Decommissioning of TEPCO Holdings Fukushima Daiichi Nuclear Power Station (Outline)

Progress status

The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown condition had been maintained.

Receipt of the implementation plan approval concerning selection and organization change of nuclides subject to measurement and evaluation when discharging ALPS treated water to the sea

To reflect the organization for operation, maintenance and others of the ALPS treated water dilution and discharge facilities, nuclides subject to measurement and evaluation which are conducted to confirm satisfaction of the discharge criteria, the results of the radiation impact assessment based on the review of nuclides subject to measurement and evaluation, and others, TEPCO submitted the application for approval to change the implementation plan concerning the handling of ALPS treated water to the Nuclear Regulation Authority (NRA) in November 2022 and received the approval from NRA on May 10, 2023.

TEPCO will continue to proceed with installation of the ALPS treated water dilution and discharge facilities and related facilities with safety first as well as sincerely responding to the review of the International Atomic Energy Agency (IAEA), and others to ensure objectivity, transparency and reliability.

Progress status of the rearing test of marine organisms

Measurement results of tritium concentration were acquired for gulfweed reared in diluted ALPS treated water to less than 1500 Bq/L in May 2023 and flounder reared in diluted ALPS treated water to approx. 30 Bq/L from November 2022. The results revealed that, as previously, insight and measurement results of flounder and abalones (tritium concentration of less than 1500 Bq/L), tritium concentration inside the body did not exceed the growing environment and after being transferred to normal seawater, the concentration declined.

It was assumed that the concentration of organically bonded tritium (OBT) of flounder reached equilibrium as in the past insight, but the concentration will continue to be monitored.

Live video of marine organisms rearing test https://www.youtube.com/channel/UCLEn8NHHX2W rMvn6ZYfAjJA




Indicators to determine "discharge stop" as facility operation are set as "unusual level" for cases where the surrounding sea area monitoring detects insufficient spreading of discharged water (unusual tritium concentration) and others. The tritium concentration near the discharge outlet (within 3km of the power station) is set to 700 Bq/L and the outside of "near the discharge outlet" (within 10km square of the power station front) is set to 30 Bq/L.

When a value exceeding about a half of the indicator (unusual level) is detected, the facilities, operation status and operation procedures will be checked immediately to confirm no problem, as well as resampling seawater and according to the results, more frequent monitoring will be conducted.


Units 1/2 Progress of pipe cutting for Standby Gas Treatment System

For pipes of the Units 1/2 Standby Gas Treatment System (SGTS), one section was cut in May 2022. Removal is also planned for sections interfering with the installation of the Unit 1 Reactor Building cover and others.

After completing the response to the problem of the pipe support cutting equipment and confirming the cutting performance using mockup pipes inside the power station, cutting of one of nine sections scheduled was completed on May 13, 2023. Work continues carefully with safety first.



< Plan to cut SGTS pipes >



Unit 2 Status of work toward fuel removal

Inside the building, decontamination to reduce the dose rate on the operating floor is underway. From April 28, suction decontamination started.

Outside the building, the steel frame assembled outside the site was transferred to the inside and assembly of the gantry steel frame for fuel removal is underway on the south side of the Reactor Building. As of May 25, installation of 19 of 45 steel frame units was completed.



< Assembly of steel frame units (as of May 16) >


Unit 1 Results of the deposit 3-D mapping of the PCV internal investigation

During the period March 4-8, 2023, the underwater robot ROV-B was injected at the bottom of the Unit 1 Primary Containment Vessel (PCV) to conduct deposit 3-D mapping outside the pedestal.

When comparing the results of this deposit 3-D mapping and the deposit thickness measurement by ROV-C in June 2022, a correlation was identified between both data of deposit heights from the PCV bottom.

In the deposit thickness measurement by ROV-C, the heights of some deposit were evaluated. In this investigation, data of 34 points was acquired, which provides a wider-range of continuous data offering an insight into deposit height. Implementation of more detailed deposit investigation will be examined.

Major initiatives – Locations on site





Provided by Japan Space Imaging Corp., photo taken on April 8, 2021 Product (C) [2020] DigitalGlobe, Inc., a Maxar company

I. Confirmation of the reactor conditions


Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained within the range of approx. 15 to 30°C for the past month, though it varied depending on the unit and location of the thermometer.






*1 The trend graphs show part of the temperature data measured at multiple points. *2 A part of data could not be measured due to maintenance and inspection of the facility and other work.



Release of radioactive materials from the Reactor Buildings

As of April 2023, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx. 2.1×10^{-12} Bg/cm³ and 1.9×10^{-12} Bg/cm³ for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00004 mSv/year.



מצובינים והצובינים מצובינים מצובינים ומצובינים ומצובינים מצובינים ומצובינים ומצובינים מצובינים ומצובינים 2011 2012 2013 2014 2015 2016 2017 2018 2019 2020 2021 2022 2023

- Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.
- Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.

Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown condition or criticality sign detected. Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

Measures for contaminated water and treated water

- Status of contaminated water generated
- · Multi-layered measures, including pumping up by sub-drains and land-side impermeable walls, which were buildings.
- After implementing "redirecting" measures (groundwater bypass, sub-drains, land-side impermeable walls and others) contaminated water generated within FY2021 declined to approx. 130 m³/day. Measures will continue to further reduce the amount of contaminated water generated.




Figure 1: Changes in contaminated water generated and inflow of groundwater and rainwater into buildings

(Reference)

- * The concentration limit of radioactive materials in the air outside the surrounding monitoring area:
- [Cs-134]: 2 x 10-5 Bg/cm3Marc
- [Cs-137]: 3 x 10-5 Bq/cm3
- Data of Monitoring Posts (MP1-MP8)
- Data of Monitoring Posts (MPs) measuring the air dose rate around the site boundary showed 0.310- 1.067 µSv/h (April 26 - May 23, 2023).
- To measure the variation in the air dose rate of MP2-MP8 more accurately, work to improve the environment (trimming trees, removing surface soil and shielding around the MPs) was completed.

implemented to control the continued generation of contaminated water, suppressed the groundwater inflow into

and rainwater prevention measures, including repairing damaged portions of building roofs, the amount of

- Operation of the Water-Treatment Facility special for Sub-drain & Groundwater drains \succ
- At the Water-Treatment Facility Special for Sub-drain & Groundwater drains, release started from September 14, 2015 and up until May 16, 2023, 2,154 release operations had been conducted.

The water quality of all temporary storage tanks satisfied the operational target.





Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 sub-drains

- Implementation status of facing \geq
- Facing is a measure that involves asphalting the on-site surface to reduce the radiation dose, prevent rainwater infiltrating the ground and reduce the amount of underground water flowing into buildings. As of the end of April 2023, 95% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of April 2023, 40% of the planned area (60,000 m²) had been completed.
- \geq Status of the groundwater level around buildings
- The groundwater level in the area inside the land-side impermeable walls has been declining each year due to the land-side impermeable walls and the decline in the set water level of the sub-drains. On the mountain side, the average difference between the inside and outside has remained at 4-5 m. The water level in the bank area has also remained low (T.P. 1.4 m) relative to the ground surface (T.P. 2.5 m).
- As the set water level of the sub-drains declined slightly (T.P. $-0.55 \Rightarrow -0.65$ m) and others in FY2021, the groundwater level on the sea side of the Unit 1-4 buildings remained low (except during heavy rainfall) compared to the T.P. 2.5 m area.
- Operation of the multi-nuclide removal equipment and other water-treatment facilities \geq
- Regarding the multi-nuclide removal equipment (existing), hot tests using radioactive water had been conducted (System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013). On March 23, 2022, a pre-service inspection certificate was granted by the Nuclear Regulation Authority (NRA) and the entire pre-service inspection was completed. The multi-nuclide removal equipment (additional) went into full-scale operation from October 16, 2017. Regarding the multi-nuclide removal equipment (high-performance), hot tests using radioactive water had been conducted from October 18, 2014. On March 2, 2023, a pre-service inspection certificate was granted by the NRA and the entire pre-service inspection was completed.
- As of May 18, 2023, the volumes treated by existing, additional and high-performance multi-nuclide removal equipment were approx. 496,000, 756,000 and 104,000 m³, respectively (including approx. 9,500 m³ stored in the J1(D) tank, which contained water with highly concentrated radioactive materials at the System B outlet of the existing multinuclide removal equipment).
- Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until May 18, 2023, approx. 716,000 m³ had been treated.

- Risk reduction of strontium-reduced water \geq
- To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multinuclide removal equipment is underway. Up until May 18, 2023, approx. 883,000 m³ had been treated.



(2): Units 1-4 tank storage (((2)-a RO treated water (fresh water)) + ((2)-b Concentrated salt water) + ((2)-c ALPS treated water, etc.] + ((2)-d Sr-reduced water, etc. (ALPS pre-treatment water)) *: Water amount from tank bottom to water-level gauge 0% (DS)

*1: Water amount for which the water-level gauge indicates 0% or more

Calculated in the method of contaminated water generated [(Inflow of groundwater/rainwater into buildings) + (other transfer) + (chemical injection into ALPS)] *3: Average transfer of storage increase and groundwater/rainwater into buildings for four weeks was added (November 24, 2022)

Figure 3: Status of stagnant water storage

- Status of sea-area monitoring related to the handling of ALPS treated water \geq
- in Japan*. For tritium, monitoring with a lower detection limit has been conducted since April 18, 2022.
- Both concentrations of tritium and Cesium-137 in seawater within 20km of the coast had remained constant over the past two years and low within the fluctuation range of seawater in Japan*.
- · The concentration of tritium in seawater further than 20km from the coast remained low, including at new measurement points, within the fluctuation range of seawater in Japan*. The concentration of Cesium-137 remained constant over the past two years within the fluctuation range of seawater in Japan*.
 - database below:
 - In Japan (including off the coast of Fukushima Prefecture): Tritium concentration: 0.043 - 20 Ba/L Cesium-137 concentration: 0.0010 - 0.45 Bg/L

The concentration of tritium in seawater within 2km of the port has remained constant over the past two years and was also low at new measurement points within the fluctuation range of seawater in Japan*. The concentration of Cesium-137 increased temporarily, which was considered due to rainfall, as applied to the past fluctuation in seawater around the Fukushima Daiichi Nuclear Power Station. However, it remained constant relative to measurement benchmarks over the past two years and at new measurement points also low within the fluctuation range of seawater

*: The range of the minimum - maximum values detected during April 2019 - March 2022 was as follows in the

Off the coast of Fukushima Prefecture

Tritium concentration: 0.043 - 2.2 Bg/L

Cesium-137 concentration: 0.0010 - 0.45 Bg/L

Source: Environmental Radioactivity and Radiation in Japan, Environmental Radiation Database

https://www.kankyo-hoshano.go.jp/data/database/

- The concentration of tritium in fish sampled at the sampling point T-S8 had remained constant over the past two years. The concentration of tritium in fish sampled at new sampling points, including those for which the analytical value was verified, remained low within a similar fluctuation range for seawater in Japan*. Other measurement data for fish is being verified.
- *: The range of the minimum maximum values detected during April 2019 March 2022 was as follows in the database above:

In Japan (including off the coast of Fukushima Prefecture)

Tritium concentration (tissue free water type): 0.064 - 0.13 Bg/L

• The concentration of iodine 129 in seaweed sampled since July 2022 had been below the lower detection limit (< 0.1 Bq/kg (raw)). The concentration of tritium had not been analyzed due to a lack of sufficient sample population for reanalysis via the improved method following a review of the analytical procedures and based on the verification results of fish tritium analysis data. The fluctuation range of iodine 129 in seaweed in Japan had been within the range of minimum – maximum values detected during April 2019 – March 2022 in the database above.

In Japan lodine 129 concentration: 0.00013 Bq/Kg (raw) – 0.00075 Bq/Kg (raw)

- Progress status of work to install the ALPS treated Water Dilution/Discharge Facility and related \geq facilities
- For the measurement and confirmation/transfer facilities, work to install a pipe support, piping and others for these facilities started from August 4, 2022 from around the K4 area tanks. The pre-service test started from January 16, 2023.
- For the discharge facility, drilling of the discharge tunnel was completed on April 26, 2023. After cleaning up inside the tunnel and putting away the downstream pool, water will be injected inside the tunnel. Succeeding work, including removal of the arrival tube (shield machine), will be conducted with safety first after completing the preparation.
- · For the discharge shaft (upstream pool) of the dilution facility, installation and assembly of blocks (manufactured outside the site) started from January 12 and concrete placement of the bottom plate (bottom) and others, from February 9. The installation and assembly, concrete placement, waterproof coating and verification of water filling in the tank were completed. Subsequently, construction of the weir is underway.
- For the dilution facility, installation of the foundation pile for seawater transfer pipes and construction of the foundation frame were completed and work to install pipes and others is underway.
- In the seaside area for Units 5 and 6, sedimentation inside the intake open channels was removed (dredging) and the partition weir was built (completed on April 13). From April 18, a portion of the anti-permeation work started. Removal of sedimentation (dredging) will be completed around mid-June.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

- Main work to help spent fuel removal at Unit 1
- From April 2021, work to assemble a temporary gantry and others has been underway in a yard outside the site as part of efforts to install a large cover. The ground assembly was completed for the temporary gantry and lower structure, approx. 83%, for the upper structure and approx. 7%, for the box ring.
- A work yard was prepared around the Reactor Building and preliminary work to install a large cover started from August 2021.

- A temporary gantry is being installed from the portion where anchors and base plates near the top of the temporary gantry are installed. Installation was completed in March for the west, north and east sides.
- · Moreover, removal of "overflowing rubble" on the west, north and east sides was completed and anchor drilling for base plates including on the top stair is underway.
- Main work to help spent fuel removal at Unit 2
- Inside the building, preliminary work for decontamination (part 2) has been underway since April 3, 2023. From April 28, 203, suction decontamination started.
- Outside the building, work to install the third level of the gantry for fuel removal started from May 13, 2023. Simultaneously, work to install the floor concrete receiver framework for the front room is underway.
- Outside the site, ground assembly of the steel structure (in units) continues.

Retrieval of fuel debris

- Unit 1 PCV internal investigation (the latter half)
- During the period March 4-8, 2023, the underwater robot ROV-B was injected at the bottom of the Unit 1 Primary Containment Vessel (PCV) to conduct deposit 3-D mapping outside the pedestal.
- When comparing the results of this deposit 3-D mapping and the deposit thickness measurement by ROV-C in June 2022, a correlation was identified between both data of deposit heights from the PCV bottom.
- In the deposit thickness measurement by ROV-C, the heights of some deposits were evaluated. In this investigation, data of 34 points was acquired, which provides a wider range of continuous data offering an insight into deposit height. Implementation of more detailed deposit investigation will be examined.
- Progress status toward Unit 2 PCV internal investigation and trial retrieval
- reduce the risk of contact while retrieving the fuel debris, correction of the control program and other improvements arm operation speed, improving the cable-mounting tool, increasing visibility and improving the gripper.)
- As preliminary work of the Unit 2 site, work to install the isolation room toward opening the X-6 penetration hatch removal of deposits inside X-6 penetration and other work are scheduled. Work will proceed safely and carefully.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adeguate and safe storage, processing and disposal of radioactive waste

- Management status of rubble and trimmed trees.
- As of the end of April 2023, the total storage volume for rubble of concrete and metal etc. was approx. 389,000 m³ tanks, construction related to areas around the Units 1-4 buildings and others.
- Management status of secondary waste from water treatment
- As of May 4, 2023, the total storage volume of waste sludge was 493 m³ (area-occupation rate: 70%), while that of

Regarding the robot arm, by correcting the difference between the information acquired through the ongoing Naraha mockup test simulating the site, which had been conducted since February 2022 and the pre-simulation results, to are currently underway. (Improvements: correcting and improving the accuracy of the control program, increasing the

commenced from November 2021. In response to the damage to the rubber box in the isolation room, bending of the guide roller (earthquake response), misalignment of the shield door, damage to the pressing mechanism part and others having occurred during the work, countermeasures were implemented and the installation of the isolation room was completed in April 2023. At present, work toward opening the X-6 penetration hatch is underway. Subsequently,

(+800 m³ compared to the end of March with an area-occupation rate of 76%). The total storage volume of trimmed trees was approx. 118,700 m³ (slight increase, with an area-occupation rate of 68%). The total storage volume of used protective clothing was approx. 16,800 m³ (+1,000 m³, with an area-occupation rate of 66%). The total storage volume of radioactive solid waste (incinerated ash and others) was approx. 38,100 m³ (a slight increase, with an areaoccupation rate of 60%). The increase in rubble was attributable to work related to the port, decontamination of flanged

concentrated waste fluid was 9,447 m³ (area-occupation rate: 92%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment and other vessels, was 5,562 (area-occupation rate: 86%).

- \geq Operation resumption of the additional Radioactive Waste Incinerator
- For containers of incinerated ash from the additional Radioactive Waste Incinerator, cranes are used to stack them on the rack. In March, it was identified that the weight of some containers exceeded the rated load of the cranes.
- Countermeasures to prevent the excess from the rated weight will be implemented, including physically limiting the container volume to about half and installing weight scales. These countermeasures were checked by the Labor Standards Inspection Office and the lack of any problem was confirmed.
- Based on the countermeasures, the operation of the additional Radioactive Waste Incinerator will be resumed within June.
- Delay of completion due to air-conditioning imbalance in the volume reduction facility
- The volume reduction treatment facility is a system to cut metal in rubble and break concrete. To prevent leakage of radioactive materials outside buildings, a negative pressure is maintained in some rooms.
- Since April 10, 2023, despite adjusting the balance of the air-conditioning, the design value could not be achieved and a positive balance was confirmed by some room pressure gauges.
- · Although the pre-service inspection in April 2023 and completion of facility in May were scheduled, the pre-service inspection will be postponed.
- The cause of the air-conditioning imbalance will be investigated and countermeasures will be decided by mid-June.


Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

- > Status of the groundwater and seawater on the east side of Turbine Building Units 1-4
- In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bg/L at all observation holes and remained constant or has been declining overall. The concentration of total ß radioactive materials has remained constant overall but increased temporarily from April 2020 and is even increasing or declining at many observation holes at present, including Nos. 0-1-2, 0-3-1, 0-3-2 and 0-4. The trend continues to be carefully monitored.
- In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at Nos. 1-14, 1-16 and 1-17 but has otherwise remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at many observation holes, including Nos. 1-6, 1-9, 1-11, 1-12, 1-14, 1-16 and 1-17. The trend continues to be carefully monitored.
- In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing and declining at Nos. 2-3, 2-5, 2-6 and 2-7 but has remained constant overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at No. 2-5. The trend continues to be carefully monitored.
- In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at many observation holes, including Nos. 3-4 and 3-5. The trend continues to be carefully monitored.
- In the groundwater on the east side of the Turbine Buildings, as with the total β radioactive materials, the concentration of cesium has also remained constant as the overall area but been increasing or declining and exceeded the previous highest record at some observation holes. Investigations into the fluctuation are underway for Nos. 0-3-2, 1, 1-6, 2-5, 2-6 and 3-3.
- The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing during rainfall. In Drainage Channel D, drainage of the low-dose area on the west side of the site started to pass from

August 30, 2022 and the concentration has remained low. From November 29, 2022, continuous monitors were installed and drainage around the Units 1 and 2 switch vard started to pass.

- In the open channel area of seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater construction.
- completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.
- In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Srmeteorology and others.




<Unit 1 intake north side, between Unit 1 and 2 intakes>

has remained below the legal discharge limit and been declining long term, despite the temporary increases in Cs-137 and Sr-90 noted during rainfall. They have also been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 remained slightly higher in front of the south-side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related

In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit and has been declining long term, despite temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the

90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Unit 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation was observed in FY2021 in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of the weather, marine



Outlook of the number of staff required and efforts to improve the labor environment and conditions Adequate number of staff will be secured in the long-term, while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.


- Staff management
- The monthly average total of personnel registered for at least one day per month to work on site during the past guarter from January to March 2023 was approx. 9,600 (cooperating company workers and TEPCO HD employees). which exceeded the monthly average workforce (approx. 7,700). Accordingly, sufficient personnel were registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in June 2023 (approx. 4,000 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day for each month (actual values) for the most recent 2 years were maintained, with approx. 3,000 to 4,600.

- The number of workers from within Fukushima Prefecture decreased slightly and those outside decreased. The local employment ratio (cooperating company workers and TEPCO HD employees) as of April 2023 remained constant at around 70%.
- The average exposure doses of workers were approx. 2.60, 2.51 and 2.15 mSv/person-year during FY2020, 2021 the TEPCO HD management target is 20 mSv/person-year).
- · For most workers, the exposure dose was sufficiently within the limit and allowed them to continue engaging in radiation work.

day

per

Workers weekday



- Review of countermeasures to suppress the spread of COVID-19 infections
- · At the Fukushima Daiichi Nuclear Power Station, in accordance with the TEPCO HD policy, each of the gradual review of operations for commuting and on-site buses and avoidance of contact with duty staff.
- · Based on social trends, as well as the infection status within the workplace and other conditions, the entire abolishment of the countermeasures, including for duty staff after May 8 and by around the end of June, was considered.

and 2022, respectively (The legal exposure dose limits are 100 and 50 mSv/person-year respectively over five years,

countermeasures to suppress the spread of infections will be abolished in principle from May 8, 2023. However, from the perspective of BCP (business continuity plan), part of the countermeasures to suppress the spread of infections within the workplace will continue for the time being, including the wearing of masks in crowded and closed areas, a

- Basic countermeasures (visiting medical institutions when feeling unwell, ventilation, avoidance of the "Three Cs," frequent handwashing, etc.) will continue to be implemented appropriately by each worker and TEPCO will proceed with decommissioning while prioritizing safety.
- > Status of influenza and norovirus cases (conclusion of infection and expansion-preventive measures)
- As there have been no further cases of influenza infections since March 2023, the measures to prevent infection and expansion were concluded at the end of April 2023. During this season (2022-2023), there were 25 influenza infections and four norovirus infections, while the totals for the entire previous season (2021-2022) showed no influenza infection and seven norovirus infections, respectively.

Note: The above data is based on reports from TEPCO HD and cooperating companies, which include diagnoses at medical clinics outside the site. The subjects of this report were cooperating company workers and TEPCO HD employees in Fukushima Daiichi and Daini Nuclear Power Stations.


- The number increased by 25 for influenza cases and decreased by three for norovirus cases compared to the previous season.
- Regarding influenza, although the concurrent pandemic with COVID-19 was concerned before the season, it did not
 occur as before the COVID-19 pandemic. It was considered that effects of the infection prevention measures
 continued. Regarding norovirus, the number of infection cases remained low and there was no outbreak, nor any
 case of food poisoning. These results demonstrate the effectiveness of measures to prevent infection and expansion.
- Status of heat stroke cases
- In FY2023, measures to further prevent heat stroke commenced from April to cope with the hottest season.
- In FY2023, no workers suffered heat stroke due to work up until May 22 (in FY2022, no worker up until the end of May). Continued measures will be taken to prevent heat stroke.


Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

"The highest value" — "the latest value (sampled during May 10-22)"; unit (Bq/L); ND represents a value below the detection limit

Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Summary of TEPCO data as of May 23, 2023






Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station http://www.tepco.co.jp/decommision/planaction/monitoring/index-j.html


TEPCO Holdings Fukushima Daiichi Nuclear Power Station Site Layout

Appendix 2 May 25, 2023



0m	100m	500m	1000m

Provided by Japan Space Imaging Corporation, photo taken on April 8, 2021 Product(C) [2020] DigitalGlobe, Inc., a Maxar company



		2011 2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024
		Reception start of contaminated water to Central Waste Treat Decontamination equipment (AREVA)	atment Building Cesium Adsorption (KURIOI	n Apparatus	The almost of DO servi	densed salt water complete			unification of strontium-reduced water in fla	uned inche complete				
		V Decontamination equipment (AREVA)	(KURIO	N)	V rieatrient of RO-cond	ensed salt water complete		Vru	shicatori oi storituri-reduced water in is		strontium-reduced water complete			
		Evaporative concentration equipment												
		Cesium Adsorption Apparatus (KURION)			WReduction of strontium by Cesium	Adsorption Apparatus (KURION) (from 2	2015 1 6)							
						1								
	Contaminated water		THE OWNER WATCHING THE OWNER WATCHING	7	7Reduction of strontium by 2nd Cesium	m Adsorption Apparatus (SARRY) (from 2	2014.12.26)							
	treatment facility	× 1943		F	4		-			ntium by 3rd Cesium Adsorption Appa	ratus (SARRY II) (from 2019.7.12)			
						im-reduced water (ALPS: from 2015.12.4	2.4, additional: from 2015.5.27, high-perfo	ormance: from 2015.4.15)						
1				iment (ALPS) (System A: from 2013.3.	1.30, System B: from 2013.6.13, System (C: from 2013.9.27, hot tests conducted)	1							
1				\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	clide Removal Equipment (additional AL	LPS)	⊽Start o	f full-scale operation (from 2017.10.16))					
Contaminated water		A REAL PROPERTY AND A REAL			-nuclide Removal Equipment (high perfo	formance ALDC) (from 2014 10 19, holds	(hash sound what)						The service interaction and	4 (2022 2 2)
management				lide removal	nuciue Removal Equipment (righ pend	Jilliance ALP 3) (IOIII 2014: 10: 16, IIOCIE	esis conducied)		milif					10 (2023.3.2)
[remove]		Landing of the second		ent (ALPS)					100	ő		Rainfall in Fukushima Daichi NPS	50	
		Cesium Adsorption Apparatus		ench Purification by mobile equipment	t ⊽ Transfer of stagnan	Completion of tunnel filling				Groundwater bypess went into o	peration	In Contaminated water generated hflow of proundwater, rainwater, etc. into buildings		
		(SARRY)	Das Plant		V Hansler of stagnam	it water complete	Completion or shall iming		80	0 Ciosuna of la	ad side impermeable walls started		40 8	
1								Unit 2 seav	water pipe trench 👔 🕫	walls was completed (a	ezing of land-side impermeable walls ea-side) was completed		30 5	
	Removal of					gnant water complete			D filling work	Approx. 470 Approx. 490	The land-side impermeable wa	Is were evaluated on of the depths entire was consistently Sentember 2018		
1	contaminated water	[Removal of contaminated	1 water in	ī	√Completion o	of shaft filling (except for upper part of S	Shart D)		2 40	0 Approx	400	and an contract when a soul	20 E	
	from seawater pipe trench	seawater pipe trench]		-							Approx. 220	190 4		
							P		20	0 Aborox	200 Approx. 170 Approx.	Approx. 140 Approx. 130 Approx. 90	10 @	
1						⊽Transfer stagnant water complete ⊽Completion of filling parts running over	landed and and and	The last	I	, ԱԱՄՈւնին հերկություն	. In THILL . In Applica, Son Application	Approx. 80 Approx. NO Approx. 90	対 。	
				Ľ	Unit 4	parts realing over		1				######################################		
				4		4		E. Martin		FY2014 FY2015 FY2016		9 FY2020 FY2021 FY2022		
		- P	nstallation start of groundwater bypass		-	0014 5 01		in the lot of the second			Suppre	essing the average amount of contamination		
	Groundwater bypass		standoorn start of groundwater bypass	Vuperation start of	of groundwater bypass (drainag	ge started from 2014.5.21)	Electron -					water generated to approx. 90 m3	Vday	
							and the second sec							
		J												
	Sub-drain			start of Water-Treatment Facility Sub-drain & Groundwater drains		tion start of out dealer (dealer -	no started from 2015 0.14	WEnhamment /	astmont consoltr:					
	Sub-urain	Pumping well	special for	Sub-oraini & GroundWater drains		tion start of sub-drain (drainage t capacity: 1000 m ³ /day)	e started from 2015.9.14)		eaunem capacity					
Contaminated water management					(neauterit)	capacity. 1000 m /day)		(2000iii /day)						
[Redirect]							Start of maintenance or	peration on north and south sides		In some temperature measureme				
								⊽Freezing	completion		rature exceeded 0°C locally			
	Land-side impermeable			C C C			Start of maintenance		V Start of manifematice operation in		ce was detected on the impermeable	function of the land-side		
	wall			and the start of	fland-side impermeable walls	▼Freezing start	operation on east side⊽		(except for some parts)	impermeable walls	but test investigation is underway for	the stoppage effect		
		the set of	Pale .											
				and side in	mpermeable wall brine		avement (facing)				ement (facing)			
	Facing	Sub-drain purification sys	~	(refrigera	ant) circulation pipe	(except for areas of 2.5 and	nd 6.5m above sea level and around Unit	t 1-4)		(except for around Unit 1-4)	(mm-g)			
			f radioactive materials	ive sea level - Start of ground improver					Placement of impermeable wal	seaside				
		detected from obse		ping of water from contaminated areas	s (well point)				impermeable wal	ls complete				
	De la constante			1										
	measures	▽Installation start of ser	aside impermeable walls		Vinst∕	tallation of seaside impermeable	le walls complete	200	Alexand I.	3				
						peration start of groundwater drain (pump	mains up aladed as 2015 11 5)	9	And the provide the	The short way				
					VOP	feration start of groundwater drain (puni	.iping-up staned on 2015.11.5)							
												4		
		Storage in steel square tanks			Completion of purifica completion of replacement of steel squar	ation treatment of RO concentrated salt v	1 water			pt for condensed was				
		V Sibilage in seer square lanks		Vu	Simpletion of replacement of sizer squar				and the second second	prior condensed was		A Management		
Contaminated water									A COMPANY AND A CANADA					
management (Retain1				age (300L) from flanged tank			la l				A COLORED TO THE OWNER			
		- New States de Patricitados		⊘Water leakage (100t) from flange			1							
		⊽Storage in flanged cylindrical tanks ⊽Water leakage (10L) form flange	~		age expanding		1	VP	urification of strontium-reduced	water in flanged tanks compl	ete			
		⊽Storage in fanged cylindrical tanks ⊽Water leakage (10L) from flange	~	⊘Water leakage (100t) from flange	age expanding		1	V₽	urification of strontium-reduced ⊽Transfer and storage of all ter	water in flanged tanks compl wed water in welded-joint tanks	ete			
	Storage facility		çed tank		age expanding ce height complete		1		urification of strontium-reduced ⊽Transfer and storage of all ter	water in flanged tanks compl ted water in welded-joint tanks	ete			
	Storage facility		ped tank ⊽Leakage of contaminated		age expanding ce height complete		i A	VP	urification of strontium-reduced ⊽Transfer and storage of all te	water in flanged tanks compl ted water in welded-joint tanks		d welded-joint tanks		
	Storage facility		yed tank ⊽Leakage of contaminate: ⊽Leakage of contaminate: ⊽Transfer of cont		age expanding ce height complete				unification of strontium-reduced ⊽Transfer and storage of all te	wed water in welded-joint tanks	Flanged an	d welded-joint tanks		
	Storage facility		ped tank ⊽Leakage of contaminated		age expanding ce height complete				urification of strontium-reduced ⊽Transfer and sbrage of all ter	wed water in welded-joint tanks		d welded-joint tanks		
	Storage facility		yed tank ⊽Leakage of contaminate: ⊽Leakage of contaminate: ⊽Transfer of cont		age expanding ce height complete	2.50			urification of strontium-reduced ⊽Transfer and storage of all te	wed water in welded-joint tanks	Flanged an	d welded-joint tanks		
	Storage facility		yed tank ⊽Leakage of contaminate: ⊽Leakage of contaminate: ⊽Transfer of cont	Witter leakage (100% form fang Completion of fence b prevent leakag Witter banks form dwater form underground reservoir => terminated water to tanks complete let welded-joint tanks	age expanding ce height complete	etment boilty (tom 2014.5.21)	Construction of welded-join		urification of strontium-reduced ⊽Transfer and storage of all te	wed water in welded-joint tanks	Flanged an	d welded-joint tanks		
	Storage facility		yed tank ⊽Leakage of contaminate: ⊽Leakage of contaminate: ⊽Transfer of cont	Witter leakage (100% form fang Completion of fence b prevent leakag Witter banks form dwater form underground reservoir => terminated water to tanks complete let welded-joint tanks	age expanding ce height complete Start of transfer to tanks	ument Solity (from 2014.5.21)	Construction of welded-join		urification of strontium-reduced ⊽Transfer and sbrage of all te	wed water in welded-joint tanks	Flanged an	id welded-joint tanks		
	Storage facility		yed tank ⊽Leakage of contaminate: ⊽Leakage of contaminate: ⊽Transfer of cont	Witter leakage (100% form fang Completion of fence b prevent leakag Witter banks form dwater form underground reservoir => terminated water to tanks complete let welded-joint tanks	or height complete - Slart of transfer to tanks - start of transfer to tanks - start of the s	eament raciity (from 2014.5.21)			vrification of strontium-reduced ⊽Transfer and storage of all te	aed water in welded-joint tanks ⊽Punification o	Flanged an			
	Storage facility		ged bek ⊽Laskage of contaminates ⊽Laskage of contaminates ⊽Tansfer of cont ⊽Storage in cylindrical stee	Witter leakage (100% form fang Completion of fence b prevent leakag Witter banks form dwater form underground reservoir => terminated water to tanks complete let welded-joint tanks	ce height complete	extment Solity (from 2014.5.21)	o-drain water le vel		urification of strontium-reduced ⊽Transfer and storage of all te	aed water in welded-joint tanks ⊽Punification o	Flanged an		✓ Reduction of contaminated to approx. half of the level	water in the Reactor Buildings at the end of 2020 achieved
	Storage facility	\	ged bek ⊽Laskage of contaminates ⊽Laskage of contaminates ⊽Tansfer of cont ⊽Storage in cylindrical stee	VRAME leakage (100) from fang Completion of fance to prevent leakage Work to raise fanc Work to raise fanc Waher form underground reservoir => terninated water to tarks complete lei welded-joint tanks	ce height complete	maintain water-level difference with sub-d	p-drain water level Building	it tanks		ted water in welded-joint tanks ∵Puntication o	Flanged an		Reduction of contaminated	water in the Reactor Buildings at the end of 2020 achieved
Tradmand of	Storage facility	\	ged bek ⊽Laskage of contaminates ⊽Laskage of contaminates ⊽Tansfer of cont ⊽Storage in cylindrical stee	VRAME leakage (100) from fang Completion of fance to prevent leakage Work to raise fanc Work to raise fanc Waher form underground reservoir => terninated water to tarks complete lei welded-joint tanks	ce height complete	maintain water-level difference with sub-d	o-drain water le vel	it tanks		⊽Purification o ⊽Purification o 又	Flanged an		✓ Reduction of contaminated to approx. half of the level	water in the Reactor Buildings at the end of 2020 achieved
Treatment of	Storage facility	\	ged bek ⊽Laskage of contaminates ⊽Laskage of contaminates ⊽Tansfer of cont ⊽Storage in cylindrical stee	VRAME leakage (100) from fang Completion of fance to prevent leakage Work to raise fanc Work to raise fanc Waher form underground reservoir => terninated water to tarks complete lei welded-joint tanks	ce height complete	maintain water-level difference with sub-d	p-drain water level Building	it tanks		vrPurification of vrPurification of 2	Flanged an stornfurn-reduced water complete	n buildings complete	Reduction of contaminated to approx. half of the level	water in the Reactor Buildings at the end of 2020 achieved
Treatment of	Storage facility	\	ged bek ⊽Laskage of contaminates ⊽Laskage of contaminates ⊽Tansfer of cont ⊽Storage in cylindrical stee	VRAME leakage (100) from fang Completion of fance to prevent leakage Work to raise fanc Work to raise fanc Waher form underground reservoir => terninated water to tarks complete lei welded-joint tanks	ce height complete	maintain water-level difference with sub-d	J-drain water level Building ⊽Floor exposure of Unit 1 T/B	it tanks		v⊽Punification o v⊽Punification o 2 v⊽Poor sepos. v⊽Poor sepos.	Flanged an Flanged an storfurn-reduced water complete Treatment of stagnant water in apposure of Unit 2 TB, RwB re of Unit 2 TB, RwB		Reduction of contaminated to approx. half of the level	water in the Reactor Buildings at the end of 2020 achieved
Treatment of	Storage facility	\	ged bek ⊽Laskage of contaminates ⊽Laskage of contaminates ⊽Tansfer of cont ⊽Storage in cylindrical stee	VRAME leakage (100) from fang Completion of fance to prevent leakage Work to raise fanc Work to raise fanc Waher form underground reservoir => terninated water to tarks complete lei welded-joint tanks	ce height complete	maintain water-level difference with sub-d	J-drain water level Building ⊽Floor exposure of Unit 1 T/B	t tanks ∀Separate		v⊽Punification o v⊽Punification o 2 v⊽Poor sepos. v⊽Poor sepos.	Flanged an storitum-reduced water complete	n buildings complete	VReduction of contaminated to approx. half of the level	water in the Reactor Buildings at the end of 2020 achieved
Treatment of	Storage facility fstagnant weter	vVitatrireskage (10,) from fange	ged terk ⊽ Usaklage of contaminate ⊽Storage in cylindrical ste t ⊽Completion of work to impro	O'Whate leakage (100) from flang Completion of fince to prevent leakage o'Work to raise fano o'Work to ra	oe keight complete > Slart of transfer to tanks > slart of transfer to tanks moveter within tank fences by rainwater tre with PE pipes) ⊽Start to m rent with PE pipes) ⊽Transfer s	maintain water-level difference with sub-d	J-drain water level Building ⊽Floor exposure of Unit 1 T/B	It lanks		v⊽Punification o v⊽Punification o 2 v⊽Poor sepos. v⊽Poor sepos.	Flanged an Flanged an storfurn-reduced water complete Treatment of stagnant water in apposure of Unit 2 TB, RwB re of Unit 2 TB, RwB	n buildings complete	V Reduction of contaminated to approx. half of the level the sequence of the sequenc	water in the Reactor Buildings at the end of 2020 achieved
Treatment of	Storage facility	vVitatrireskage (10,) from fange	yed bink \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\	Wither leakage (100) from fangy Completion of ferce to prevent leakage Work to raise ferce Work to raise ferce With to raise ferce Water for minude reground reservoir => Imminued weter to tarks complete Weter for tarks	e expanding beight complete Start of transfer to tanks Start of transfer to tanks Start of transfer to tanks within tank tences by rainwater tre voter to transfer a voter to transfer a k for Uhits 1 and 2 TiB complete	maintain water-level difference with sub-d	J-drain water level Building ⊽Floor exposure of Unit 1 T/B	It lanks	⊽Transfer and storage of all ter or of stegment water between Units 1 arc	v⊽Purification o ⊽Purification o v⊽Purification o v⊽Pioor espos. v⊽Pioor espos.	Flanged an stortum-reduced water complete Treatment of stagnant water in xposure of Uhit 2 TIE, RwB re of Unit 3 TIE, RwB re of Unit 4 RB, TIE, RwB	Duildings complete	Reduction of contaminated to approx. half of the level ha larget level ⊂Unis 1 and 3RB Completion of rec were completed	water in the Reactor Buildings at the end of 2020 achieved
Treatment of	Storage facility Storage facility storage facility Closure of openings	vVitatrireskage (10,) from fange	yed bink \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\	Wither leakage (100) from fangy Completion of ferce to prevent leakage Work to raise ferce Work to raise ferce With to raise ferce Water for minude reground reservoir => Imminued weter to tarks complete Weter for tarks	oe keight complete > Slart of transfer to tanks > slart of transfer to tanks moveter within tank fences by rainwater tre with PE pipes) ⊽Start to m rent with PE pipes) ⊽Transfer s	maintain water-level difference with sub-d	J-drain water level Building ⊽Floor exposure of Unit 1 T/B	It lanks		v⊽Purification o ⊽Purification o v⊽Purification o v⊽Pioor espos. v⊽Pioor espos.	Flanged an Flanged an storfurn-reduced water complete Treatment of stagnant water in apposure of Unit 2 TB, RwB re of Unit 2 TB, RwB	n buildings complete	Reduction of contaminated to approx. half of the level ha larget level ⊂Unis 1 and 3RB Completion of rec were completed	water in the Reactor Buildings at the end of 2020 achieved
Treatment of	Storage facility Storage facility fstagnant weter Closure of openings	vVitatrireskage (10,) from fange	yed bink \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\	Wither leakage (100) from fangy Completion of ferce to prevent leakage Work to raise ferce Work to raise ferce With to raise ferce Water for minude reground reservoir => Imminued weter to tarks complete Weter for tarks	e expanding beight complete Start of transfer to tanks Start of transfer to tanks Start of transfer to tanks within tank tences by rainwater tre voter to transfer a voter to transfer a k for Uhits 1 and 2 TiB complete	maintain water-level difference with sub-d	J-drain water level Building ⊽Floor exposure of Unit 1 T/B	It lanks	⊽Transfer and storage of all ter or of stagmant water between Units 1 and	vPurification or vPurification or vPurification or vPoor sepos. vPioor sepos. vPioor sepos. vVioor	Flanged an Flanged an Stortfurn-reduced water complete Treatment of stagnant water lin aposure of Unit 2 TE, RwB er of Unit 2 TE, RwB er of Unit 2 TE, RwB er of Unit 2 TE, RwB k dr Unit 13 RB complete	Duildings complete	Reduction of contaminated to approx. half of the level ha larget level ⊂Unis 1 and 3RB Completion of rec were completed	water in the Reactor Buildings at the end of 2020 achieved
Treatment of	Storage facility Storage facility fatageant water Closure of openings	Vitatr reskage (10,) from fange Vitatr reskage Vitatr resk	yed bink \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\	Wither leakage (100) from fangy Completion of ferce to prevent leakage Work to raise ferce Work to raise ferce With to raise ferce Water for minude reground reservoir => Imminued weter to tarks complete Weter for tarks	e expanding beight complete Start of transfer to tanks Start of transfer to tanks Start of transfer to tanks within tank tences by rainwater tre voter to transfer a voter to transfer a k for Uhits 1 and 2 TiB complete	eament socie (tom 2014.3.21)	S-drain water level Bulding VFIcor exposure of Unit 1 T/B V	It lanks		ted water in welded-joint tanks ∵Purification of vPoint caston vPicor expose vPicor expose vPicor expose vPicor expose vPicor expose vPicor expose vPicor expose vPicor expose	Finanged an stortum-reduced water complete Treatment of stagnant water in roosure of Unit 2 T.B. RavB te of Unit 3 T.B. RavB te of Unit 3 T.B. RavB the Unit 1 S.B. Bomplete Japan Trench Sturami seared	Duildings complete	Reduction of contaminated to approx. half of the level ha larget level ⊂Unis 1 and 3RB Completion of rec were completed	water in the Reactor Buildings at the end of 2020 achieved
Treatment of	Storage factily storage factily storag	vVitatrireskage (10,) from fange	yed bink \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\	Wither leakage (100) from fangy Completion of ferce to prevent leakage Work to raise ferce Work to raise ferce With to raise ferce Water for minude reground reservoir => Imminued weter to tarks complete Weter for tarks	e expanding beight complete Start of transfer to tanks Start of transfer to tanks Start of transfer to tanks within tank tences by rainwater tre voter to transfer a voter to transfer a k for Uhits 1 and 2 TiB complete	maintain water-level difference with sub-d	S-drain water level Bulding VFIcor exposure of Unit 1 T/B V	It lanks	⊽Transfer and storage of all ter or of stagmant water between Units 1 and	ted water in welded-joint tanks ∵Purification of vPoint caston vPicor expose vPicor expose vPicor expose vPicor expose vPicor expose vPicor expose vPicor expose vPicor expose	Flanged an Flanged an Stortfurn-reduced water complete Treatment of stagnant water lin aposure of Unit 2 TE, RwB er of Unit 2 TE, RwB er of Unit 2 TE, RwB er of Unit 2 TE, RwB k dr Unit 13 RB complete	Duildings complete	Reduction of contaminated to approx. half of the level ha larget level ⊂Unis 1 and 3RB Completion of rec were completed	water in the Reactor Buildings tit the and 7202 achieved action to the target level
Treatment of	Storage facility stogaant weter closure of openings Seawell	Vitatr reskage (10,) from fange Vitatr reskage Vitatr resk	yed bink \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\	Wither leakage (100) from fangy Completion of ferce to prevent leakage Work to raise ferce Work to raise ferce With to raise ferce Water for minude reground reservoir => Imminued weter to tarks complete Weter for tarks	e expanding beight complete Start of transfer to tanks Start of transfer to tanks Start of transfer to tanks within tank tences by rainwater tre voter to transfer a voter to transfer a k for Uhits 1 and 2 TiB complete	eament socie (tom 2014.3.21)	S-drain water level Bulding VFIcor exposure of Unit 1 T/B V	t tanks Separation of stagnant water between ♥Weak for	√Transfer and storage of all tex on of stagnant water between Units 1 and	vPurification o vPurification o vPuri	Fianged an Stortfurn-reduced water complete Treatment of stagnant water in aposure of Unit 2 TE, RwB er of Unit 3 TE, RwB er of Unit 3 TE, RwB er of Unit 3 TE, RwB k for Unit 1 SR BC complete Japan Tench bunami seawail	Duildings complete	Reduction of contaminated to approx. half of the level ha larget level ⊂Unis 1 and 3RB Completion of rec were completed	water in the Reactor Buildings at the end of 2020 achieved
Treatment of	Storage facility Storage facility	Vitatr reskage (10,) from fange Vitatr reskage Vitatr resk	yed bink \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\	Wither leakage (100) from fangy Completion of ferce to prevent leakage Work to raise ferce Work to raise ferce With to raise ferce Water for minude reground reservoir => Imminued weter to tarks complete Weter for tarks	e expanding beight complete Start of transfer to tanks Start of transfer to tanks Start of transfer to tanks within tank tences by rainwater tre voter to transfer a voter to transfer a k for Uhits 1 and 2 TiB complete	eament socie (tom 2014.3.21)	S-drain water level Bulding VFIcor exposure of Unit 1 T/B V	t tanks Separation of stagnant water between ♥Weak for		ted water in welfset-joint tanks ∵Purification o	Finanged an stortum-reduced water complete Treatment of stagnant water in roosure of Unit 2 T.B. RavB te of Unit 3 T.B. RavB te of Unit 3 T.B. RavB the Unit 1 S.B. Bomplete Japan Trench Sturami seared	Duildings complete	Reduction of contaminated to approx. half of the level ha larget level ⊂Unis 1 and 3RB Completion of rec were completed	water in the Reactor Buildings tit the and 7202 achieved action to the target level
Traimed of	Storage factily storage factily storage factily Storage factily Mega fact	Vitatr reskage (10,) from fange Vitatr reskage Vitatr resk	yed bink \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\	Wither leakage (100) from fangy Completion of ferce to prevent leakage Work to raise ferce Work to raise ferce With to raise ferce Water for minude reground reservoir => Imminued weter to tarks complete Weter for tarks	e expanding beight complete Start of transfer to tanks Start of transfer to tanks value within tank tences by rainwater tre value within tank tences by rainwater to the value of the tank to the tank tences to the tank to the tank tences t	eament socie (tom 2014.3.21)	S-drain water level Bulding VFIcor exposure of Unit 1 T/B V	t tanks Separation of stagnant water between ♥Weak for	√Transfer and storage of all tex on of stagnant water between Units 1 and	ted water in welfset-joint tanks ∵Purification o	Fianged an Stortfurn-reduced water complete Treatment of stagnant water in aposure of Unit 2 TE, RwB er of Unit 3 TE, RwB er of Unit 3 TE, RwB er of Unit 3 TE, RwB k for Unit 1 SR BC complete Japan Tench bunami seawail	Duildings complete	Reduction of contaminated to approx. half of the level ha larget level ⊂Unis 1 and 3RB Completion of rec were completed	water in the Reactor Buildings tit the and 7202 achieved action to the target level

Chishima Trench Tsunami Seawall complete

2 Handling of ALPS treated water

In "The Inter-Ministerial Council for Contaminated Water, Treated water and Decommissioning" held on April 13, the basic policy on how to handle ALPS treated water was set. Based on this, the response of TEPCO was announced on April 16.

Regarding the discharge of ALPS treated water into the sea. TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.

Information provision and communication to foster understanding



Visits and Discussion Meetings of Fukushima

To solve people's questions, TEPCO invites their visits


Daijchi Nuclear Power Station

ル理7


- Measures for decommissioning, contaminated water and treated water of the Fukushima Daiichi Nuclear Power Station need efforts to reduce risks over a long term. Regarding handling of ALPS treated water as a part of decommissioning, to local residents, those who in the fishery industry and related parties, we will thoroughly explain about the policies and responses concerning the facility design, operation and management to ensure safety, monitoring of radioactive materials and others, and proceed with efforts to sincerely face their concerns and interests and respond to each of them.
 - Moreover, to further deepen the understanding of everyone in Japan and overseas, efforts to coherently disseminate measurement results of ALPS treated water and information concerning facility operation, radiation impact assessment and others will continue and be enhanced.
 - For overseas, the was renewed. "Treated Water portal site in English.

Chinese and Korean"

- "Sea Area Monitoring" page in English, Chinese and Korean was published Safety review of International Atomic Energy IAgency (IAEA) • "The 1st IAEA Review" explanation booklet was published in English. Chinese and Korean
- When inaccurate or misleading overseas information was detected. for maximum suppression of reputation, return call or other actions will be taken.
- A condition to deliver science-based information to overseas media and embassies in Japan will be created.
- · Approach to major media and embassies is being enhanced.
- ·For accurate media coverage, regular press conferences will continue to be



the TEPCO website.



Unit 5 intake

(unstream non)

water used for dilution

(intake from outside the harbor)

Undersea tunnel

(approx, 1km)

related parties and the everyone in society, marine orgasms are being reared in tanks of seawater containing ALPS treated water and the status is compared with the original seawater controls. The progress will be shown coherently and clearly. Regarding behaviors of tritium and others, a lot of research has been conducted in Japan and overseas. Based on the experimental results, firstly experimental data for a half year will be collected and subsequently, the same as past experimental results, the theory "tritium in vivo is not concentrated and the concentration of tritium in vivo will not exceed the level in the growing environment" will also be reaffirmed.




Reference 2/6 May 25, 2023 Secretariat of the Team for

Flounder in rearing preparation tank



Measurement of tritium concentration of flounder (tritium concentration less than 1.500 Bg/L) and analysis of results



to the power station and answer their questions on site. discharge test was below the detection limit (less than 18 Bq/L) plotted as 18 Bq/L - Instructions from IAEA were reflected in the revision of the From people who participated in the visit gave held feedbacks such as "by directly seeing the implementation plan and the radiation assessment report. decommission site and having dialogues, they could - The report of the second obtain deeper understanding about the present review will be published situation, issues and status of safety measures." TEPCO will continue these efforts to invite more around early 2023. people including online visits. Visits in FY2022: 15 times, 142 participants in total> Examination concerning handling of ALPS IAEA review team arrived at the Fukushima treated water Daiichi Nuclear Power Station Tritiated Water Taskforce (2013.12 - 2016.5, 15 meetings) Opportunity for receiving opinions 2021.12.28 "The Action Plan concerning the Continuous Implementation of the Basic Policy on Handling of ALPS Treated Subcommittee on Handling of ALPS treated water (2016.11 – 2020.1, 17 meetings) from parties concerned concerning Water" was formulated 2016.6 Report of Tritiated handling of ALPS treated water 2018.8 Explanatory and hearing 2020.2 Report of Water Taskforce (2020.4 - 2020.10, 7 meetings) Review meeting concerning the implementation plan on handling of ALPS treated water (from 2021.7 to 2022.4, 15 meetings) meeting, receiving opinions Subcommittee on Handling 2022.4.28, 5.13, 7.15 of ALPS treated water Application to partially revise the Application **V**2023.2.14, 20 2023.5.10 Approval Documents for Approval to Amend the Implementation Plan was submitted Application for the Application Documents for Approval 2022 7 22 Application for the Application Documents for 2021.4.13 The basic policy on the handling of ALPS treated water was set to Amend the Implementation Plan was submitted 2022.8.4 Work has commenced Tank area viewed from the Large Rest House (2015.10.29) Approval to Amend the Implementation Plan was approved (amendment of organizational structure, and nuclides 2021.4.16 The response of TEPCO was announced be measured and assessed, and others) 2018 2019 2020 2023 2014 2015 2016 2017 2021 2022 2022/8/30 The "Approach to Strengthening and Expansion of Measures in the Handling of ALPS **A** 2022.11.14 Treated Water" was summarized Application for the Application Documents for Approval to Amend the Implementation Plan was submitted (amendment of organizational [Overview of ALPS treated water dilution and discharge facility] structure, and nuclides to be measured and assessed, and others) arr Company Holdings, inc. based on the map develope Measurement/confirmation facility (K4 tank group ALPS treated water dilution and Comprised of three sets of tank groups each with role of receiving, measurem enV confirmation and discharge, and continuous discharge is not sible condary treatment facility (newly installe discharge facility reverse osmosis membrane facility Strontium Multi-nuclide ALPS treate reduced water water, etc. Removal Transfer pump Fauinmen Sum of ratios of the o Measurement and check facility Secondary treatment facility (ALPS) Storage water [ALPS] Seawal ALPS Secondary treatment of Treated water to be repu (sum of ratios of legally required concentrations, excluding tribum, is 1 or higher) Sample tank of multimpling and analysi Installed around treated Secondar water emergency isolation valves and nuclide removal equipment ALPS treated water, etc. tank treatmen Futaba Town Okuma Town or ALPS treated water Measurement and check tank ransfer pipes facilities storage tank The outlet of the teriwater flow rate control valve mergency isolation valve is installed within the area where no fishing is conducted on a dail AI PS treated († Transfer facility the assumed o transfei Waste anami prevention measure) pum Header pipe Emergency isolation valve mmon fishery rights are not se Tritium concentration after (diameter approx, 2m by ooth approx 7m isolation valve Discharge vertical shaft. ess than 1,500 Bg/ litter (downstream pool) directly that se Dilution facility → Seawater pipe header Mix with intake water, dilute ARALPS AR STOR Seawater transfer numr and transfer to discharge shat Discharge facility 111 Discharge shaft Unit 5 intake channe abarmavertical abaff (upstream pool) Discharge to sea

Discharge shaf

Newly installed

seawater pumps


(3 units)

Milestones of the Mid- and-Long-Term Roadmap (major target processes)

Completion of Unit 1-6 fuel removal (within 2031)

· Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)

Start of Unit 2 fuel removal (FY2024-2026)



Reference 3/6 May 25, 2023

Secretariat of the Team for Countermeasures for Decommissioning,

Contaminated Water and Treated Water

Milestones of the Mid- and-Long-Term Roadmap (major target processes)


Start of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (within 2021 * The schedule will be extended for about 1 year due to the spread of COVID-19 infections)

Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.


Unit 1 Investigation overview

 In April 2015, a device having entered the inside of the PCV via a narrow opening (bore: 0100 mm) collected information such as images and airborne dose inside the PCV 1st floor.

• In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained



 In February 2022, the guide ring" was installed to facilitate the investigation. From March 28, 2023, the investigation inside the pedestal by ROV-A2 started and confirmed that a portion of the bar arrangement was exposed. Regarding the soundness of the pedestal, based on the past earthquake resistant evaluation by the International Research Institute for Nuclear Decommissioning (IRID), it was evaluated that even though a portion of the pedestal was lost, there would be no serious risk. However, as the present information is very limited, the investigation will continue to acquire as much information as possible for continued evaluation.



Unit 1 PCV internal investigation

	1st (2012.10)	 Acquiring images Measuring the air temperature and dose rate Measuring the water level and temperature Sampling segmant water Installing permanent monitoring instrumentation 		
Investigations	2nd (2015.4)	Confirming the status of the PCV 1st floor - Acquiring images - Measuring the air temperature and dose rate - Replacing permanent monitoring instrumentation		
inside the PCV	3rd (2017.3)	Confirming the status of the PCV 1st basement floor - Acquiring images - Measuing the dose rate - Sampling deposit - Replacing permanent monitoring instrumentation		
	4th (From 2022.2)	Acquiring information inside PCV (inside/outside of the pedestal) - Acquiring images - Measuring deposit thickness and sampling deposit - Detecting deposit debris, 3D mapping		
Leakage points from PCV	- PCV vent pipe vacuum break line bellows (identified in 2014.5) - Sand cushion drain line (identified in 2013.11)			
Evaluation of the location of fuel debris inside the reactor by measurement using muons Confirmed that there was no large fuel in the reactor core. (2015.2-5)				

Unit 2 Investigation overview

 In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.

 In January 2018, the conditions below the platform inside the pedestal were investigated Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.

· In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.






panoramic image visualization)

 In October 2020, as part of work to prepare for the PCV internal investigation and trial retrieval, a contact investigation to study deposits inside the penetration (X-6 penetration) was conducted, which involved inserting a guide pipe incorporating an investigative unit into the penetration. This confirmed that deposits inside the penetration had not deformed and come unstuck. The investigative information obtained will be utilized in the mockup test of the equipment to remove deposits inside the X-6 penetration.





<Conditions of deposits before and after contact>

<Unit 2 Reactor Building 1st floor Location of the penetration>

Unit 2 PCV internal investigation

Investigations inside the PCV	1st (2012.1)	- Acquiring images - Measuring the air temperature			
	2nd (2012.3)	- Confirming water surface - Measuring the water temperature - Measuring the dose rate			
	3rd (2013.2 - 2014.6)	 Acquiring images Sampling stagnant water Measuring water level Installing permanent monitoring instrumentation 			
	4th (2017.1-2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature			
	5th (2018.1)	- Acquiring images - Measuring the dose rate - Measuring the air temperature			
	6th (2019.2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit			
Leakage points from PCV	- No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C				
The existence of		asurement using muons d to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part			

and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)


Unit 3 Investigation overview

 In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.

 In October 2015, to confirm the conditions inside the PCV, an investigative device was inserted into the PCV from X-53 penetration to obtain images, data on dosage and temperature and sample stagnant water. No damage to the structure and walls inside the PCV was identified and the water level was almost identical to estimated values. In addition, the dose inside the PCV was confirmed to be lower than in other Units.

• In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.

· Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.




Unit 3 PCV internal investigation

Investigations inside the PCV	1st (2015.10-12)	Acquiring images Measuring the air temperature and dose rate Measuring the water level and temperature Sampling stagnant water Installing permanent monitoring instrumentation (2015.12)			
	2nd (2017.7)	 Acquiring images Installing permanent monitoring instrumentation (2017.8) 			
Leakage points from PCV					
Evaluation of the location of fuel debris inside the reactor by measurement using muons. The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)					


5 Management of solid radioactive waste

which treatment and reuse is decided at present are not included.



The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.





Move in general working clothes (2016.1.7) Facing (2017.4.13)

