Measures for improving the work environment in the Fukushima Daiichi nuclear power station

November 10, 2015 Tokyo Electric Power Company, Incorporated.



1-1 Implementing measures to reduce radiation levels

Objective

To lay the groundwork for moving safely forward with decommissioning and safe convergence of the damaged reactors over the long run by implementing measures to reduce radiation levels, such as tree-felling, surface soil removal, turning over soil, and shielding, after understanding the effects of direct radiation from the plant and the radiation fallout spread throughout the site.

Implementation plan

(Priorities)

The areas where many workers are engaged in work will be a priority as these measures are implemented in consideration of interference with other construction areas.

(Target Dose Rates)

The target dose rate for areas other than those around Units 1-4 (Areas II, III, IV) is set at 5μ Sv/h (area average). The target dose rate shall be gradually lowered in stages.

(Moving forward with radiation level reduction measures)

Radiation reduction measures shall be implemented using appropriate methods after understanding the characteristics of the radiation sources in each area. After the countermeasures have been implemented, dose rates shall be measured in order to assess the effect of radiation level reduction measures.



- Area I: Area around Units 1-4 that have particularly high dose rates
- Area II: Area where plants and trees still remain
- Area III: Area where facilities have been, or will be, installed
- Area IV: Areas that have already been paved such as roads and parking lots
- ■ Implementation scope of on-site dose reduction measure



1-2 Dose distribution of dose reduction area



1-3 Radiation level reduction area expansion target



2-1 Areas that do not require full face masks

Monitoring of dust enabled with a total of 10 continuous dust monitors so that workers can use disposable dust masks (DS2) in all areas other than those around Units 1-4





2-2 Mask requirement categories map (after May 29, 2015)



🕴 東京電力

3-1 Dose rate monitor

In order to monitor dose rates after radiation level reduction countermeasures have been implemented dose rate monitors are installed at the site (Phase I: 20 monitors installed by March 2015, Phase II: 50 monitors installed by November 2015). The installation of these monitors help to make field dose rates more visible by having the values from these dose rate monitors displayed on large display screens in the Seismically Isolated Building and other locations so as to enable workers to see real-time radiation levels in the field prior to venturing out into it.



Planned Installation Locations

3-2 Real-time display of radiation levels in rest areas

Measurement results from dose rate monitors are displayed real-time on large display screens (80 inch) (update frequency: every 10 min.) that were installed in locations that are visible to all workers, such as the first floor of the Seismically Isolated Building and the second floor of the Access Control Facility.



4 Changes in exposure doses

京電力

Changes in the monthly average exposure dose at Fukushima Daiichi (FY2011 through FY2014)

The monthly averages of the exposure dose at Fukushima Daiichi tend to decrease after FY2011 and are kept at a low level.





5 - 1Exposure dose control of workers

Registration as a worker at Fukushima Daiichi

Workers engaged in work at Fukushima Daiichi are registered in the exposure dose control system before the work to control the personal exposure dose.



5-2 Exposure dose control of workers - Daily control (1of 2)



5-2 Exposure dose control of workers - Daily control (2 of 2)



6 Educational campaign for radiation exposure effects

The results of a questionnaire indicate that the most significant concern raised by the workers or their families is the radiation exposure effects on the workers' health. In order to dispel such concerns however small, some lectures have been held by experts from the Central Research Institute of Electric Power Industry (CRIEPI) regarding radiation exposure effects.

Lecture details (Title) Know the right information and be fearful but informed about the reality of radiation September 8, 2015 (1st session) No. of contractors 47 Participants about 70 September 29, 2015 (2ndsession) No. of contractors 39 Participants about 70



A view of the lecture

7-1 Start operations of a large rest house

 A large rest house (non-radiation controlled area) started operations on May 31, 2015.
It consists of not only rest spaces and a cafeteria, but also a space for office work using PCs and Tool Box Meeting and Kiken Yochi (Preventive Training) spaces. A whole-body counter is also installed.

It also has vending machines to refresh workers. A kiosk will be installed in the future.

Building outline

 Structure: Steel structure, 9 story building
Total floor area: 6,407.09 m² (Rest Building) 176.78m² (Connecting corridor)
Capacity: About 1,200 people

ODesignation Zone: Non-controlled area







External view

A resting space



7-2 Start operations of meal center

- Fukushima Meal Center built on March 31, 2015
- New Office Building started operations in April 2015, and the Large Rest House started to provide meals in June 2015

Building summary Structure: Steel structure, 2 story building
Total floor area: 4,052.64 m²
Location: Minamidaira, Okawara,
Okuma-machi, Futaba-gun,
Fukushima





Inside view



Meals provided



Exterior view

7-3 Cooperation and sharing information with each prime contractor

As operations at Fukushima Daiichi are complex and wide-ranging, it is important for the number of partner companies including TEPCO, make various adjustments. The following initiatives for accurate communication, sharing information and cooperation were implemented.

- Concerning safety management, TEPCO organized the safety promotion council including TEPCO and principal employers of about 40 companies, and holds regular meetings (every week) and ad hoc in times of an emergencies. During the meeting TEPCO discusses communication and coordination between the power station and the relevant subcontractors as well as cause analysis and promotion of recurrence prevention measures of a occupational injuries.
- TEPCO installed a common message board on the in-house intranet as a tool for sharing of information with each prime contractor, and provides various information of the Fukushima Daiichi Nuclear Power Station Site.(Examples: schedules, results of surveys on the premises, traffic controls necessary for the work, the minutes of the safety promotion council, etc.)
- Concerning matters related to radiation, TEPCO holds a radiation control committee meeting every week, where TEPCO radiation administrators and principal employers participate, sharing information regarding radiation control.



8. Heat stroke prevention measures (1)



value

Displaying

WBGT



Drinking water placement



Mobile water station

京電力

Prevention of heat stroke

Using WBGT to manage operations(work time and intensity etc.)

***WBGT**: Wet Bulb Globe Temperature

- •Working in the sun in hot months (Jul. and Aug.) is prohibited in principle.
- Rest and frequent water and sodium breaks are encouraged as well as wearing cooling vests
- Physical condition detection management using check sheets
- Early diagnosis in the medical room when there is a change in a worker's health
- Setting up rest stations (Placement of commercial use cooler and drinking water)
- Placement of mobile rest stations
- -Education and instruction of heat stroke prevention measures
- [Implementation of additional measures]

: The new standard rules.

- Limiting the work time up to two hours when the WBGT value is 25°C or higher.
- Prohibiting work in principle when the WBGT value is 30°C or higher.
- The heat stroke manager determines whether to stop work in progress based on the results of health checkups, measurement results of heart rates and weight before work and during breaks.

8. Heat stroke prevention measures (2)



Making the shade by using tent



Spot cooler, Large electric fan



Heat stroke meter (portable type)

Good practices from each contractor

- Making shade by using tents
- Using a spot cooler
- Taking a break every 30 minutes using a mobile rest station / Placement of ice packs
- Taking a break in the rest house within one hour/ Replenish water, sodium / Changing ice packs for cooling vest
- Using coolant spray (spraying underwear, undershirts)
- Placing oral rehydration drinking water in the rest house
- Container house with air-conditioner installed
- Appointment of a management representative for the prevention of heat stroke
- Appointment of a patrol staff for each working area and measuring the WBGT level every 30 minutes and make sure rules are adhered to.

9 Emergency room response for injured or sick workers

Set up an emergency care room in the access control building with a 24 hour response system

Staff on duty (24 hrs)

- Emergency doctor
- Nurse
- Paramedic
- Clerk (medical team)



Inside the medical room

Main medical equipment

•X-ray

を雷ナ

- Ultrasound diagnostic system
- •Oxygen tank
- Drip instrumentation
- Suture set
- Various medicines



Decontamination room



Ambulance (Property of TEPCO)

10 Flow diagram when an injured or sick person appears (in case of emergency transport)

