Progress of Landside Impermeable Wall freezing: Phase 2 of the first stage



- OThe purpose of the Landside Impermeable Wall construction lies not in freezing soil to form a underground wall but in keeping groundwater from flowing into the reactor/turbine buildings and preventing new contaminated water from being generated.
- OBy closing 95 percent of the landside of the Landside Impermeable Wall in Phase 2 of the first stage, it is expected that the amount of groundwater flowing into areas around the reactor/turbine buildings will be reduced. This will help keep groundwater from being contaminated during the first stage.
- OThroughout the first stage, how freezing of the Landside Impermeable Wall has progressed will be evaluated by monitoring the difference in groundwater levels inside and outside of the wall and groundwater amount pumped up by the subdrain and groundwater drain systems and the well point system.


Note

Changes in soil temperatures over time

Average Soil Temperature (AST) of medium-grained sandstone layer (blue line): average value of thermometer temperatures measured at 1m intervals except for the areas between ground surface and Ground Level 2m and the areas around the first muddy layer boarder.


Average Soil Temperature (AST) of alternating strata layer (red line): Average value of thermometer temperatures measured at 1m intervals except for the areas around the upper and lower parts of the alternating layer boarder.





(in the medium-grained sandstone layer 1 on the seaside)






The data of groundwater levels as of 12 p.m. on June 14.

(in the medium-grained sandstone layer 2 on the landside)




3. Landside Impermeable Wall (groundwater levels around the seaside and the operations of Subdrain pumping system)




4. Groundwater levels inside and outside of the Landside Impermeable Wall











The data of groundwater levels as of 12 p.m. on June 14.

(in the alternating strata layer and the fine- and rough-grained sandstone layer 1 on the seaside) T = PCO



(in the alternating strata layer and the fine- and rough-grained sandstone layer 2 on the landside)




8. Groundwater levels inside and outside of the Landside Impermeable Wall

■Go-3D ■ Go-4D ■ Gi-4

Rainfall mm

140

120




14.0

12.0

10.0

8.0






The data of groundwater levels as of 12 p.m. on June 14.


[Reference] Location map of groundwater level observation wells (as of April 2016)






[Reference] Distribution map of soil temperatures (north side of Unit 1)






[Reference] Distribution map of soil temperatures (west side of Units 1-2)

TEPCO




[Reference] Distribution map of soil temperatures (west side of Units 3-4)

TEPCO




[Reference] Distribution map of soil temperatures (south side of Unit 4)






[Reference] Distribution map of soil temperatures (east side of Units 3-4)






[Reference] Distribution map of soil temperatures (east side of Units 1-2)





[Reference] Change in accumulated water level of Unit 1 sea water piping trench TEPCO

- The vertical shaft B of the Unit 1 sea water piping trench maintained a stable water level at around T.P. -9.5 m after measurement of the water level began in February 2012. However, the measurement results show that the water level has been rising since freezing of the ground around the reactor and turbine buildings began.
- Transfer of accumulated water began through the vertical shaft B door on April 30, and recently 3 to 15 m³ of water per day has been transferred. As a result, Go-15 keeps the same water level as that of the vertical shaft B, while that of Gi-20 remains higher.
- Since sealing of the doors of the vertical shafts A and B was completed on June 9, the water transfer has been suspended since June 12, allowing the water level to rise, to understand how the water level of the vertical shaft B increases.



Changes in the water level of the Unit 1 sea water piping trench and the hydraulic head of the alternating strata layer around the trench