



## Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(2/2)

【Inspection/Restoration Status】  
◆From January 10, 2010 (Sun) to February 6, 2010 (Sat)

System / Equipment		Items	January 10 (Sun) to January 16 (Sat)	January 17 (Sun) to January 23 (Sat)	January 24 (Sun) to January 30 (Sat)	January 31 (Sun) to February 6 (Sat)	Status of Inspection / Restoration
Unit 5	Reactor facilities	Fuel-load work	▼				Fuel-load work to be conducted from Jan. 15, 2010 to Jan. 24, 2010. Core status confirmation to be conducted on Jan. 24 and Jan. 25, 2010.
		Reactor pressure vessel closure			▼		Closure work to be commenced on Jan. 26, 2010.
	Seismic reinforcement	Seismic reinforcement works for stack	▼				Reinforcement work to be conducted from Jun. 23, 2009 to Jan. 14, 2010.
	Verification of system integrity	System functional test	▼				System functional test commenced on Nov. 13, 2009. Functional test of turbine bypass valve conducted on Jan. 13, 2010.
Unit 6		Functional test for the entire plant					Final evaluation of functional tests for the entire plant completed on Sep. 28, 2009.
Transformer (common) / Switch Yard		High-voltage start-up transformer #2 inspection					Carrying in and installation work commenced on Nov. 9, 2009.
		On-site check / inspection / restoration of the oil protection bank for the transformer					Unit 2 Restoration work commenced on Nov. 17, 2009.
Environmental Facilities		House boilers inspection					(Arahama-side) 3A Electric boiler transformer carrying in and installation work commenced on Oct. 13, 2009.
		Restoration work of filtrate tank / demineralized tank on Arahama-side					Restoration work of No.1 demineralized tank completed on Dec. 26, 2009. Restoration work of No.1 filtrate tank commenced on Jun. 1, 2009.
Others		Restoration work for solid waste storage facility					Prevention countermeasure for drum falling commenced on Jan. 16, 2009.
		Restoration work for administration building / information building, etc.					Restoration work for administration building and information building is underway.
		Reinforcement works for spent fuel transportation cask storage building					Reinforcement work commenced on Nov. 2, 2009.
		Restoration of laundry facility building on Arahama-side					Restoration work commenced on Jan. 30, 2009.
		Reconstruction of arrestor steel tower on Arahama-side					Reconstruction commenced on Jun. 17, 2009.
		Reconstruction of arrestor steel tower on Ominato-side					Reconstruction commenced on Sep. 3, 2009.
		Restoration and reinforcement work for the on-site / outside roads & slope, etc.					Restoration work for roads inside and outside of the site currently in progress. Restoration work of Daini Takamachi Bridge commenced on May 12, 2009. Maintenance work for the slope behind Daini Kigyou Center commenced on Oct. 20, 2009.

\* Inspection results for each facilities will be announced as soon as they compiled.

\* Inspection and restoration work and execution date for each item may alter according to the situation.

\* Unit 6 is in the start-up operation at constant rated thermal output.  
Unit 7 is in the commercial poeration.