



## Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(2/2)

【Inspection/Restoration Status】  
◆From January 24, 2010 (Sun) to February 20, 2010 (Sat)

System / Equipment		Items	January 24 (Sun) to January 30 (Sat)	January 31 (Sun) to February 6 (Sat)	February 7 (Sun) to February 13 (Sat)	February 14 (Sun) to February 20 (Sat)	Status of Inspection / Restoration
Unit 5	Reactor facilities	Fuel-load work					Fuel-load work completed on Jan. 24, 2010. Core status confirmation completed on Jan. 24 and Jan. 25, 2010.
		Reactor pressure vessel closure					Closure work to be conducted from Jan. 26, 2010 to Feb. 6, 2010.
		Primary containment vessel closure					Closure work to be conducted from Feb. 7, 2010 to Feb. 17, 2010.
	Other facilities	Outdoor duct inspection					Outdoor duct inspection completed on Jan. 26 and Jan. 27, 2010.
	Seismic reinforcement	Seismic reinforcement works for stack					Reinforcement work completed on Jan. 14, 2010.
Verification of system integrity	System functional test					System functional test commenced on Nov. 13, 2009. Reactor shut-down margin inspection conducted on Jan. 25, 2010. Functional test of primary containment vessel isolation valve to be conducted on Feb. 2, 2010. Functional test of control rod drive mechanism to be conducted on Feb. 3 and Feb. 4, 2010.	
						Carrying in and installation work to be conducted from Nov. 9, 2009 to Feb. 3, 2010.	
Transformer (common) / Switch Yard	High-voltage start-up transformer #2 inspection					Unit 2 Restoration work commenced on Nov. 17, 2009.	
	On-site check / inspection / restoration of the oil protection bank for the transformer					(Arahama-side) 3A Electric boiler transformer carrying in, installation work and test run to be conducted from Oct. 13, 2009 to Jan. 28, 2010.	
Environmental Facilities	House boilers inspection					Restoration work of No.1 filtrate tank commenced on Jun. 1, 2009.	
	Restoration work of filtrate tank / demineralized tank on Arahama-side					Prevention countermeasure for drum falling commenced on Jan. 16, 2009.	
Others	Restoration work for solid waste storage facility					Reinforcement work commenced on Nov. 2, 2009.	
	Restoration work for administration building / information building, etc.					Restoration work for administration building and information building is underway.	
	Reinforcement works for spent fuel transportation cask storage building					Reinforcement work commenced on Nov. 2, 2009.	
	Restoration of laundry facility building on Arahama-side					Restoration work commenced on Jan. 30, 2009.	
	Reconstruction of arrestor steel tower on Arahama-side					Reconstruction commenced on Jun. 17, 2009.	
	Reconstruction of arrestor steel tower on Ominato-side					Reconstruction commenced on Sep. 3, 2009.	
	Restoration and reinforcement work for the on-site / outside roads & slope, etc.					Restoration work for roads inside and outside of the site currently in progress. Restoration work of Daini Takamachi Bridge commenced on May 12, 2009. Maintenance work for the slope behind Daini Kigyuu Center commenced on Oct. 20, 2009.	

\* Inspection results for each facilities will be announced as soon as they compiled.

\* Inspection and restoration work and execution date for each item may alter according to the situation.

\* Unit 6 and Unit 7 are in the commercial poeration.