

Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/1)

◆From October 10, 2010 (Sun) to November 6, 2010 (Sat)

System / Equipment		Items	October 10 (Sun) to October 16 (Sat)	October 17 (Sun) to October 23 (Sat)	October 24 (Sun) to October 30 (Sat)	October 31 (Sun) to November 6 (Sat)	Status of Inspection / Restoration
Unit 2	Turbine facilities	Turbine inspection					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009.
	Other facilities	Main transformer inspection					Carrying in and installation work commenced on Jun. 15, 2010.
		House transformer inspection					Carrying in and installation work commenced on Nov. 30, 2009.
		Excitation transformer inspection					Carrying in and installation work commenced on Nov. 30, 2009.
		Main generator inspection					Inspection commenced on Mar. 19, 2008.
		Main exhaust duct inspection / restoration					Preparation for restoration work commenced on Aug. 9, 2008. Restoration of substructure commenced on Dec. 1, 2008. Restoration work of a duct commenced on Jul. 17, 2010.
		500kV power cable inspection					Laying cables commenced on September 6, 2010.
	Seismic reinforcement	Seismic reinforcement works for reactor building overhead crane					Reinforcement work commenced on Jul. 31, 2010.
Seismic reinforcement works for the fuel handling machine						Reinforcement work commenced on Jul. 27, 2010.	
Unit 3	Turbine facilities	Turbine inspection					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on May 7, 2008. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Aug. 2, 2010.
	Other facilities	Main generator inspection					Inspection commenced on Feb. 20, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive					Transformer (B) carrying in and installation work commenced on May 27, 2009. Transformer (A) carrying in and installation work commenced on Jun. 3, 2009.
		Circulating water pipe inspection					Foundation improvement, excavating work, and inspection of pipes commenced on Jun. 16, 2008.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports					Reinforcement work commenced on Jun. 14, 2010.
Unit 4	Turbine facilities	Turbine inspection					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Jul. 5, 2010.
	Other facilities	Main transformer inspection					Carrying in and installation work commenced on Aug. 28, 2009.
		House transformer inspection					Carrying in and installation work commenced on Sep. 2, 2009.
		Excitation transformer inspection					Carrying in and installation work commenced on Sep. 2, 2009.
		Main generator inspection					Inspection commenced on Jan. 15, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive					Carrying in and installation work commenced on Jun. 12, 2009.
		Restoration works of standby gas treatment system piping duct substructure					Restoration work commenced on Oct. 30, 2009.
	Seismic reinforcement	Seismic reinforcement works for reactor building overhead crane					Reinforcement work commenced on Oct. 21, 2009.
Seismic reinforcement works for the fuel handling machine						Reinforcement work commenced on Aug. 24, 2010.	
Unit 5							
Environmental Facilities	Restoration works of filtrate tank/ demineralized tank on Arahama-side						Restoration work of No.2 demineralized tank commenced on Feb. 15, 2010. Restoration work of No.2 filtrate tank commenced on May 29, 2010.
Others	Reinforcement works for spent fuel transportation cask storage building						Reinforcement work commenced on Nov. 2, 2009.
	Reconstruction of arrestor steel tower on Ominato-side						Reconstruction commenced on Sep. 3, 2009.
	Restoration and reinforcement work for the on-site/ outside roads & slope, etc.						Restoration work for roads inside and outside of the site currently in progress. Restoration work of Takamachi Overpass commenced on Apr. 1, 2010. Maintenance work of central soil disposal yard commenced on Apr. 15, 2010.

\* Inspection results for each facilities will be announced as soon as they compiled.

\* Inspection and restoration work and execution date for each item may alter according to the situation.

\* Unit1, Unit 6 and Unit 7 are in operation.