Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks) (1/1)

[Inspection/Restoration Status]

	System / Equipment	Items	September 11 (Sun) to September 17 (Sat) September 18 (Sun) to September 24 (Sat)	September 25 (Sun) to October 1 (Sat)	October 2 (Sun) to October 8 (Sat)	Status of Inspection / Restoration
Unit 2	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009.
	Other facilities	Main transformer inspection				Carrying in and installation work commenced on Jun. 15, 2010.
		House transformer inspection				Carrying in and installation work commenced on Nov. 30, 2009.
		Excitation transformer inspection				Carrying in and installation work commenced on Nov. 30, 2009.
		Main generator inspection				Inspection commenced on Mar. 19, 2008.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports				Reinforcement work commenced on Feb. 1, 2011.
Unit 3	Reactor facilities	Primary containment vessel closure				Closure work commenced on Mar. 3, 2011.
	Verification of system integrity System functional test					System functional test commenced on Nov. 16, 2010.
	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Jul. 5, 2010.
	Other facilities	Main generator inspection				Inspection commenced on Jan. 15, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive				Carrying in and installation work commenced on Jun. 12, 2009.
	Seismic reinforcement Seismic reinforcement works such as pipe supports					Reinforcement work commenced on Jan. 17, 2011. Reinforcement work for attached structure of reactor pressure vessel commenced Jun. 27, 2011.

 $[\]ast$ Inspection results for each facilities will be announced as soon as they compiled.

 $[\]boldsymbol{*}$ Inspection and restoration work and execution date for each item may alter according to the situation.

 $[\]ast$ Unit 5 and Unit 6 are in operation, and Unit 1 and Unit 7 are in periodical inspection.