Situation of Storage and Treatment of Accumulated Water including Highly Concentrated Radioactive Materials at Fukushima Daiichi Nuclear Power Station (397th Release)

April 1, 2019 Tokyo Electric Power Company Holdings, Inc.

1. Introduction

This document is to report the following matters in accordance with the instruction of "Installment of treatment facility and storing facility of water including highly concentrated radioactive materials at Fukushima Daiichi Nuclear Power Station of the Tokyo Electric Power Company (Instruction) "(NISA No. 6, June 8, 2011), dated on June 9, 2011.

<Instruction>

TEPCO should report to NISA the situation of storing and treatment of the contaminated water in the Power Station and the future forecast based upon the current situation has to be reported to NISA as soon as the treatment facility starts its operation. Also, subsequently, continued report has to be submitted to NISA once a week until the treatment of the accumulated water in the Central Radioactive Waste Treatment Facility is completed.

2. Situation of storing and treatment of accumulated water in the building (actual record)

Stored amounts in each unit building (Units 1 to 4 (including condensers and trenches)) and stored and treated amounts, and other related data in the Accumulated Water Storing Facility as of March 28, 2019 are shown in the Attachment -1.

3. Forecast of storing and treatment

(1) Short term forecast

Water transfer in Units 1 and 2 and Units 3 and 4 is planned based on the stored amount in the Accumulated Water Storing Facilities and the operating situation of the radioactive material treatment equipment and the subdrain catchment facility. Water is transferred to the Process Main Building and/or High Temperature Incinerator Building as Accumulated Water Storing Facilities.

Treatment is implemented considering the state of storage and transfer of Accumulated Water Storing Facilities.

We assume stored amounts in each unit building (Units 1 to 4 (including condenser and trench)), and stored and treated amounts, and other related data in the Accumulated Water Storing Facilities as of April 4, 2019, are shown in Attachment -2.

1

(2) Middle term forecast

Regarding accumulated water in Units 1 and 2 buildings and Units 3 and 4 buildings, from the viewpoint of reducing the risks of discharging to the ocean and leaking into the groundwater, it is necessary to keep enough capacity for the accumulated water in the building until its level reaches TP. 2,564 and to keep the accumulated water level lower than the groundwater level.

On the other hand, based on the view of limiting inflow of underwater to buildings and reducing the amount of emerged accumulated water, we are planning to transfer accumulated water keeping specific water-level difference between accumulated water in the building around and subdrain water and making the lowest floor surface of buildings other than Units 1 to 3 reactor buildings where circulating water is injected into exposed by 2020.

As for accumulated water of the Process Main Building and the High Temperature Incinerator Building, we are planning to treat the accumulated water considering the situation of construction of middle and low level waste water tanks, the operation factor of the radioactive material treatment instruments and duration for maintenance.

We forecast stored amounts in each unit building (Units 1 to 4 (including condensers and trenches)), and storing and treatment situations in the Accumulated Water Storing Facilities for the next 3 months, as shown in Attachment -3.


Stored amounts in each building and the water storage equipment are forecasted to be unchanged in case transfer and treatment were implemented as scheduled without rain. However, it would be subject to change depending on the operation factor of the radioactive material treatment instruments and so on.

Also, the water treated at the radioactive material treatment equipment (fresh water and condensed salt water) can be stored in the middle and low level waste water tanks.

END

Attachment-1

Storage and treatment of high level radioactive accumulated water (as of March 28, 2019)



Due to other work, water transfer to the buildings (Units 1-4, Centralized radioactive waste treatment facility) was conducted whenever necessary.

From March 22, operations of the Cesium Adsorption Apparatus have been suspended; the availability factor is 6% (previous simulated: 5%).

From March 22, operations of the 2nd Cesium Adsorption Apparatus have been resumed; the availability factor is 40% (previous simulated: 35%) From March 28, operations of the 2nd Cesium Adsorption Apparatus have been suspended.

Test operations of the 3rd Cesium Adsorption Apparatus have been conducted.

*6 The data shown here are those of Cs-137


- The data shown here are thread of US-13 on apportants and 2nd Cexium adsorption apparatus and 3nd Cexium adsorption apparatus. Breakdown of the treated amount: Cexium adsorption apparatus (43,50m³) 2nd Cexium adsorption apparatus (3,50m³) 3rd Cexium adsorption apparatus (3,60m³)

- Breakdown of the cumulative treated amount: Cesium adsorption apparatus (394,680m³) 2nd Cesium adsorption apparatus (1.669.960m³)
 - 3rd Cesium adsorption apparatus (5 120 m³)
- *8 The data of the water levels in the Reactor Buildings are the data as of 7 a..., March 28.
 *9 Breakdown of the used vessels: Cesium adsorption apparatus (771), 2nd Cesium adsorption apparatus (216)


Others: Storage container (3,043), Treated column (11), Used vessel (214), Filiters and so forth (65)

*10 Volume of the Strontium-treated water strond in the welded-type tanks *11 Volume of the Strontium-treated water remaining in the frange-type tanks *12 Volume of the treated water remaining in the frange-type tanks *13 Volume of the treated water remaining in the frange-type tanks

Storage and treatment of high level radioactive accumulated water (as of April 4, 2019)



Simulation Results of Accumulated Water Treatment in Units 1-4 Turbine



3/28 The operations of the other teatment facilities have been suspended.

0 3/21 3/28 4/4 4/11 4/18 5/16 5/23 5/30 6/6 6/13 6/20 4/25 5/2 5/9

The amount of water treated through the 2nd Cesium Adsorption Apparatus is estimated to be 780m³/d (Subject to change depending on the factors such as the levels of water accumulated in T/Bs.)
 "Accumulated Water Levels in Unit 2, 3 and 4 T/Bs' are simulated water levels in consideration of the change of the water levels caused by recent rainfall, inflow of groundwater, etc. in the surrounding areas of the Fukushima Daiichin Nuclear Power Station.
 "Accumulated Water Levels in Unit 2, 3 and 4 T/Bs Taking into Account the Rainfall" are simulated water levels which are calculated by adding to the accumulated water amounts which are assumed to increase at the rate

Note

of 8mm a day when the surrounding areas of the Fukushima Dalichi Nuclear Power Station have the rainfall equal to the average amount of rain which fell for three months from August to October in 2015 to 2017. - Unit 2 Turbine Building water level is controled by retained water transfer pumps in the Unit 2 reactor building. - Unit 3 Turbine Building water level is controled by retained water transfer pumps in the Unit 1 turbine building. - Unit 4 Turbine Building water level is controled by retained water transfer pumps in the Unit 4 turbine building.